

Town Hall & Murrey Tennis Courts – Timeline and Summary

We are excited to announce renovations and resurfacing work at the South Riding Tennis Courts! Murrey Park was completed in the Fall of 2023 and is open for play.

5/3/2024: Courts are completed and open for play.

4/18/2024: Permanent surface paint is scheduled to begin 4/25 and should be completed by 5/3 weather permitting.

4/16/2024: Locks have been installed at the Town Hall courts.

2/12/2024: The Town Hall courts are now open. Please note the surface painting will be completed in the spring when the temperatures are warmer.



1/26/2024: The weather (temperatures and snow) has delayed the electrician's work at the Town Hall courts.

1/2/2024: The lights have been delivered and are being installed. Once the electrical work is complete and the accessory equipment is installed the courts will open for play in the intermediate state. The final color coating will be completed in the spring after the last frost.

11/24/2023: The fencing mesh was installed at the Town Hall courts today. The lights are scheduled for delivery in mid-December.



11/14/2023: The concrete was poured today at the **Town Hall** courts. Plastic and concrete blankets will be laid over the surface. Soon we'll see the fencing go up and upon delivery the lighting will be installed.



11/8/2023: The photo below shows the moisture barrier and tension rods in place at the **Town Hall** courts. The concrete pour is scheduled for 11/14, weather permitting.



10/27/2023: **Murrey Tennis Courts** will be opened for play by close of business Monday, October 30th. As of right now, one side of the court still needs additional drying time to properly cure.

Town Hall Tennis Courts demolish continues. The courts look so barren without the fencing and lighting accessories. Electrical infrastructure has begun as well.

10/12/2023:

The **Town Hall Tennis Courts** have reached the end of their service life and in need renovating. The project will include a new post tension concrete surface, new lighting, and new fencing. Construction is scheduled to begin October 19th. This project is estimated to take 8-10 weeks with weather permitting. The color coating will be completed in the spring if temperatures become too cold. While waiting for spring, lines will be painted, and the courts will be reopened for use until the weather is appropriate for color coating.

A fiberglass overlay will be applied to resurface the **Murrey Tennis Courts**. This will also reinforce currently uncracked areas of the court surface. The resurfacing is scheduled to begin October 16th and is estimated to be completed by the following week, weather permitting.

For alternative tennis court use during the closing of SR courts please [visit Conklin Park.](#)

