

Elk Lick Park – Timeline and Summary

Elk Lick Park is home to South Riding's newest amenity, our pickleball court, renovated basketball court and our dog park.

January 24, 2025 - The lights delivered earlier this month. Now we will wait for some consistently moderate temperatures to pour concrete and install them.

11/21/24: The solar lights have been approved and ordered. Unfortunately, we don't expect to have them operational until Spring 2025.

The canopy benches are assembled and awaiting installation. Unfortunately, they are too large for our Operations Team to install so we are securing proposals for installation at this time.

9/30/24: We are currently in the bid process for solar lighting and anticipate obtaining approval and completing the installation by the end of 2024

6/28/24: Proposals for 2 canopy benches have been approved. We expect to receive them by the end of August and then will schedule a time for our Operations Team to install them this Fall.

5/23/24: Bids will be reviewed at the June Budget and Finance Committee meeting for covered seating for this Park.

11/13/23: The landscaping has been installed, parking lot completed and lighting, signage and seating still to come.



10/20/23: The parking lot is now open and amenities may be used. Landscaping will be installed beginning week of October 23rd and parking space painting and concrete stops will be completed after that.

9/18/2023: We are on the paving company's schedule for the week of October 16th with an estimated 8 days required for full project completion and curing. Please note, this will involve closing the parking lot restricting easy access to the courts and dog park. Landscape installations will be started within a week of the paving completion.

8/8/2023: Plans and funds have been approved for the landscaping, hardscaping, and paving portions of the project with a late September/early October timeline. Proposal requests are in process for the remaining components.